

A-8



Thompson, Dreessen & Dorner, Inc.  
Consulting Engineers & Land Surveyors

INVOICE

Please remit to:  
TD2 Nebraska Office  
10836 Old Mill Road; Omaha, NE 68154  
Office: 402/330-8860 Fax: 402/330-5866

TD2 South Dakota Office  
5000 S. Minnesota Ave., Ste. 300; Sioux Falls, SD 57108  
Office: 605/951-0886

CITY OF LA VISTA  
JOHN KOTTMANN  
9900 PORTAL ROAD  
LA VISTA, NE 68128

Invoice number 124187  
Date 12/29/2017

Project 0171-417 LA VISTA PHASE 1 GOLF  
COURSE TRANSFORMATION -  
PROPOSED LAKE IMPROVEMENTS

Professional Services from November 20, 2017 through December 17, 2017

PO #18-0080

Description	Contract Amount	Prior Billed	Remaining	Current Billed
Construction Staking	20,000.00	19,888.55	111.45	0.00 ✓
Construction Administration	4,000.00	4,000.00	0.00	0.00 ✓
Construction Observation	5,000.00	3,658.65	1,181.35	160.00 ✓
Construction Testing/Geotechnical Observation	120,000.00	43,432.26	68,773.44	7,794.30 ✓
Erosion Control Monitoring and Reporting Services	7,500.00	4,511.65	2,224.85	763.50 ✓
Grading "As-Built" Drawings	3,500.00	2,128.75	1,231.25	140.00 ✓
3D Visualization	3,500.00	3,500.00	0.00	0.00 ✓
Additional Design Team Meeting Attendance	2,000.00	1,986.65	13.35	0.00 ✓
Construction Phase Progress Meeting Attendance	7,500.00	5,921.89	940.00	638.11 ✓
<b>Total</b>	<b>173,000.00</b>	<b>89,028.40</b>	<b>74,475.69</b>	<b>9,495.91</b>

Invoice total 9,495.91 ✓

**Aging Summary**

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
123741	11/28/2017	14,462.47		14,462.47			
124187	12/29/2017	9,495.91	9,495.91				
<b>Total</b>		<b>23,958.38</b>	<b>9,495.91</b>	<b>14,462.47</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>

Terms Net 30 Days. A Finance Charge of 1 1/2% Per Month (18% per Annum) Will Be Charged on Past Due Accounts. Also Liable for all Legal and Collection Fees. Invoices not paid within 90 days of the invoice date will be subject to possible lien filings.

O.K. to pay  
PMK 1-10-2018  
05.71.0916.003