

A-4



Contractor's Application for Payment No.


13

Application Period: 10/1/19-2/4/20		Application Date: 2/4/2020	
To (Owner): La Vista Community Development Agency	From (Contractor): Graham Construction, Inc.	Via (Engineer): Olsson, Inc.	
Project: City of La Vista 84th St. Redevelopment Area City Centre Infrastructure	Contact: David Rexin	Tony Egelhoff	
Owner's Contract No.: CD-17-008	Contractor's Project No.: N17045	Engineer's Project No.: B16-0546	

Application For Payment
Change Order Summary

Approved Change Orders			1. ORIGINAL CONTRACT PRICE.....	\$ 4,298,611.80
Number	Additions	Deductions	2. Net change by Change Orders.....	\$ 143,744.58
1		\$159,278.10	3. Current Contract Price (Line 1 ± 2).....	\$ 4,442,356.38
2	\$115,225.88		4. TOTAL COMPLETED AND STORED TO DATE	
3	\$240,850.90		(Column F total on Progress Estimates).....	\$ 4,442,356.38
4	\$39,201.43		5. RETAINAGE:	
5	\$69,812.15		a. 5% X \$4,442,356.38 Work Completed.....	\$ 222,111.78
6		\$18,190.00	b. 10% X Stored Material.....	\$
Final Project Quantity		\$143,877.68	c. Total Retainage (Line 5.a + Line 5.b).....	\$ 222,111.78
TOTALS	\$465,090.36	\$321,345.78	6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5.c).....	\$ 4,420,144.60
NET CHANGE BY CHANGE ORDERS	\$143,744.58		7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application).....	\$ 3,984,865.88
			8. AMOUNT DUE THIS APPLICATION.....	\$ 435,278.72
			9. BALANCE TO FINISH, PLUS RETAINAGE	
			(Column G total on Progress Estimates + Line 5.c above).....	\$ 222,111.78

Payment of: \$ 435,278.72
(Line 8 or other - attach explanation of the other amount)

is approved by:  02/13/2020
Engineer (Date)

← OK TO PAY PMO
2/24/2020
PO 20-008345

Consent Agenda 3/3/2020


Project: CD-17-008 / City of LaVista 84th street Redevelopment
Contractor: Graham Construction

Project #: B16-0546
Date:

FINAL PAY APP
Date Through: 2/5/2020

ITEM NO.	DESCRIPTION OF WORK	Pay Unit	Total Est. Qty	Unit Price	SCHEDULED VALUE (D * E)	G		H		I		J		K	L	M	N	O	P				
						Qty from previous pay appl.	Total From previous pay appl.	Qty this Period	Total from this Period	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN H OR J)											
																			TOTAL QUANTITY TO DATE (G+I)	TOTAL COMPLETED AND STORED TO DATE (H+J+K)	% (M/F)	BALANCE TO FINISH (F-M)	RETAINAGE
1	MOBILIZATION	LS	1.00	\$355,000.00	\$ 355,000.00	1.00	\$ 355,000.00	-	\$ -	-	\$ -	-	\$ -	1.00	\$ 355,000.00	100%	\$ -	\$ 1,775.00					
2	REMOVE PAVEMENT	SY	4,373.00	\$10.30	\$ 45,041.90	4,926.00	\$ 50,737.80	-	\$ -	-	\$ -	-	4,926.00	\$ 50,737.80	113%	\$ -	\$ 253.69						
3	REMOVE SIDEWALK	SF	582.00	\$6.90	\$ 4,015.80	594.00	\$ 4,098.60	-	\$ -	-	\$ -	-	594.00	\$ 4,098.60	102%	\$ -	\$ 20.49						
4	REMOVE MEDIAN SURFACING	SF	1,136.00	\$10.30	\$ 11,700.80	1,078.00	\$ 11,103.40	-	\$ -	-	\$ -	-	1,078.00	\$ 11,103.40	95%	\$ -	\$ 55.52						
5	REMOVE 12" OR SMALLER SEWER PIPE	LF	526.00	\$14.70	\$ 7,732.20	601.00	\$ 8,834.70	-	\$ -	-	\$ -	-	601.00	\$ 8,834.70	114%	\$ -	\$ 44.17						
6	REMOVE 15" TO 18" SEWER PIPE	LF	311.00	\$14.70	\$ 4,571.70	296.00	\$ 4,351.20	-	\$ -	-	\$ -	-	296.00	\$ 4,351.20	95%	\$ -	\$ 21.76						
7	REMOVE 48" SEWER PIPE	LF	418.00	\$16.70	\$ 6,980.60	418.00	\$ 6,980.60	-	\$ -	-	\$ -	-	418.00	\$ 6,980.60	100%	\$ -	\$ 34.90						
8	REMOVE 54" SEWER PIPE	LF	53.00	\$24.50	\$ 1,298.50	53.00	\$ 1,298.50	-	\$ -	-	\$ -	-	53.00	\$ 1,298.50	100%	\$ -	\$ 6.49						
9	REMOVE MANHOLE	EA	3.00	\$685.00	\$ 2,055.00	3.00	\$ 2,055.00	-	\$ -	-	\$ -	-	3.00	\$ 2,055.00	100%	\$ -	\$ 10.29						
10	REMOVE FLARED END SECTION OVER 36" TO 48"	EA	1.00	\$294.00	\$ 294.00	1.00	\$ 294.00	-	\$ -	-	\$ -	-	1.00	\$ 294.00	100%	\$ -	\$ 1.47						
11	REMOVE FLARED END SECTION OVER 48" TO 60"	EA	1.00	\$294.00	\$ 294.00	1.00	\$ 294.00	-	\$ -	-	\$ -	-	1.00	\$ 294.00	100%	\$ -	\$ 1.47						
12	REMOVE LIGHT POLE	EA	2.00	\$975.00	\$ 1,950.00	4.00	\$ 3,900.00	-	\$ -	-	\$ -	-	4.00	\$ 3,900.00	200%	\$ -	\$ 19.50						
13	REMOVE AREA INLET	EA	1.00	\$735.00	\$ 735.00	1.00	\$ 735.00	-	\$ -	-	\$ -	-	1.00	\$ 735.00	100%	\$ -	\$ 3.68						
14	REMOVE CURB INLET	EA	3.00	\$490.00	\$ 1,470.00	3.00	\$ 1,470.00	-	\$ -	-	\$ -	-	3.00	\$ 1,470.00	100%	\$ -	\$ 7.35						
15	REMOVE SIGN	EA	2.00	\$98.00	\$ 196.00	2.00	\$ 196.00	-	\$ -	-	\$ -	-	2.00	\$ 196.00	100%	\$ -	\$ 0.98						
16	REMOVE FENCE	LF	856.00	\$3.90	\$ 3,338.40	856.00	\$ 3,338.40	-	\$ -	-	\$ -	-	856.00	\$ 3,338.40	100%	\$ -	\$ 16.69						
17	REMOVE SEGMENTAL RETAINING WALL	SF	2,883.00	\$3.90	\$ 11,243.70	2,883.00	\$ 11,243.70	-	\$ -	-	\$ -	-	2,883.00	\$ 11,243.70	100%	\$ -	\$ 56.22						
18	SAW CUT - FULL DEPTH	LF	317.00	\$4.50	\$ 1,426.50	248.00	\$ 1,116.00	-	\$ -	-	\$ -	-	248.00	\$ 1,116.00	78%	\$ -	\$ 5.58						
19	EXCAVATION - ON SITE	CY	19,263.00	\$6.75	\$ 130,025.25	19,263.00	\$ 130,025.25	-	\$ -	-	\$ -	-	19,263.00	\$ 130,025.25	100%	\$ -	\$ 650.13						
20	UNSUITABLE MATERIAL	CY	500.00	\$30.00	\$ 15,000.00	-	\$ -	-	\$ -	-	\$ -	-	-	\$ -	0%	\$ -	\$ -						
21	SECURITY FENCE	LF	1,300.00	\$13.00	\$ 16,900.00	1,758.00	\$ 22,854.00	-	\$ -	-	\$ -	-	1,758.00	\$ 22,854.00	135%	\$ -	\$ 114.27						
22	TEMPORARY CONTRACTOR ACCESS ROAD	SY	2,914.00	\$9.00	\$ 26,226.00	5,880.00	\$ 52,920.00	-	\$ -	-	\$ -	-	5,880.00	\$ 52,920.00	202%	\$ -	\$ 264.60						
23	TEMPORARY 8-INCH SURFACING	SY	912.00	\$50.00	\$ 45,600.00	893.00	\$ 44,650.00	-	\$ -	-	\$ -	-	893.00	\$ 44,650.00	98%	\$ -	\$ 223.25						
24	RECONSTRUCT MANHOLE TO GRADE	VF	15.90	\$590.00	\$ 9,381.00	15.90	\$ 9,381.00	-	\$ -	-	\$ -	-	15.90	\$ 9,381.00	100%	\$ -	\$ 46.91						
26	ADJUST MANHOLE TO GRADE	EA	-	\$490.00	\$ -	-	\$ -	-	\$ -	-	\$ -	-	-	\$ -	#DIV/0!	\$ -	\$ -						
26	ADJUST INLET TO GRADE	EA	-	\$795.00	\$ -	-	\$ -	-	\$ -	-	\$ -	-	-	\$ -	#DIV/0!	\$ -	\$ -						
27	CONSTRUCT 8-INCH CONCRETE PAVEMENT (TYPE L65)	SY	4,782.00	\$64.00	\$ 306,048.00	4,429.00	\$ 283,456.00	-	\$ -	-	\$ -	-	4,429.00	\$ 283,456.00	93%	\$ -	\$ 1,417.28						
28	CONSTRUCT 8-INCH CONCRETE PAVEMENT (TYPE L65)	SY	9,075.00	\$57.00	\$ 517,275.00	8,864.00	\$ 505,248.00	-	\$ -	-	\$ -	-	8,864.00	\$ 505,248.00	98%	\$ -	\$ 2,526.24						
28*	CONSTRUCT 8-INCH CONCRETE PAVEMENT (TYPE L65)	SY	204.00	\$48.45	\$ 9,883.80	204.00	\$ 9,883.80	-	\$ -	-	\$ -	-	204.00	\$ 9,883.80	100%	\$ -	\$ 49.42						
29	CONSTRUCT 8-INCH COMBINATION CURB AND GUTTER	LF	286.00	\$14.75	\$ 4,218.50	259.00	\$ 3,820.25	-	\$ -	-	\$ -	-	259.00	\$ 3,820.25	91%	\$ -	\$ 19.10						
30	CONSTRUCT 8-INCH IMPRINTED CONCRETE SURFACING	SF	3,249.00	\$17.75	\$ 57,669.75	2,395.00	\$ 42,511.25	-	\$ -	-	\$ -	-	2,395.00	\$ 42,511.25	74%	\$ -	\$ 212.56						
31	CONSTRUCT 4-INCH PCC SIDEWALK	SF	4,225.00	\$4.00	\$ 16,900.00	1,768.00	\$ 7,072.00	-	\$ -	-	\$ -	-	1,768.00	\$ 7,072.00	42%	\$ -	\$ 35.36						
32	CONSTRUCT 6-INCH CONCRETE MEDIAN SURFACING	SF	317.00	\$5.00	\$ 1,585.00	317.00	\$ 1,585.00	-	\$ -	-	\$ -	-	317.00	\$ 1,585.00	100%	\$ -	\$ 7.93						
33	CONSTRUCT CONCRETE CURB RAMP	SF	255.00	\$10.75	\$ 2,741.25	70.00	\$ 752.50	-	\$ -	-	\$ -	-	70.00	\$ 752.50	27%	\$ -	\$ 3.76						
34	ARMOR-TILE DETECTABLE WARNING PANELS	SF	53.00	\$31.50	\$ 1,669.50	24.00	\$ 756.00	-	\$ -	-	\$ -	-	24.00	\$ 756.00	45%	\$ -	\$ 3.78						
35	CONSTRUCT GRAVITY BLOCK RETAINING WALL	SF	996.00	\$70.00	\$ 69,720.00	996.00	\$ 69,720.00	-	\$ -	-	\$ -	-	996.00	\$ 69,720.00	100%	\$ -	\$ 348.60						
36	CONSTRUCT SOLDIER PILE RETAINING WALL	SF	3,530.00	\$75.00	\$ 264,750.00	3,530.00	\$ 264,750.00	-	\$ -	-	\$ -	-	3,530.00	\$ 264,750.00	100%	\$ -	\$ 1,323.75						
37	CONSTRUCT SMALL BLOCK RETAINING WALL	SF	382.00	\$24.00	\$ 9,168.00	-	\$ -	-	\$ -	-	\$ -	-	-	\$ -	0%	\$ -	\$ -						
38	CONSTRUCT PIPE RAILING	LF	539.00	\$50.00	\$ 26,950.00	539.00	\$ 26,950.00	-	\$ -	-	\$ -	-	539.00	\$ 26,950.00	100%	\$ -	\$ 134.75						
38A	CONSTRUCT 48" BLACK VINYL CHAIN LINK FENCE	LF	418.00	\$20.00	\$ 8,360.00	418.00	\$ 8,360.00	-	\$ -	-	\$ -	-	418.00	\$ 8,360.00	100%	\$ -	\$ 41.80						
39	CONSTRUCT CURB WALL	SF	503.00	\$40.00	\$ 20,120.00	503.00	\$ 20,120.00	-	\$ -	-	\$ -	-	503.00	\$ 20,120.00	100%	\$ -	\$ 100.60						
40	AGGREGATE BEDDING FOR 10" STORM SEWER PIPE	LF	49.00	\$6.00	\$ 294.00	49.00	\$ 294.00	-	\$ -	-	\$ -	-	49.00	\$ 294.00	100%	\$ -	\$ 1.47						
41	AGGREGATE BEDDING FOR 12" STORM SEWER PIPE	LF	38.00	\$6.25	\$ 237.50	38.00	\$ 237.50	-	\$ -	-	\$ -	-	38.00	\$ 237.50	100%	\$ -	\$ 1.19						
42	AGGREGATE BEDDING FOR 15" STORM SEWER PIPE	LF	382.00	\$7.00	\$ 2,674.00	382.00	\$ 2,674.00	-	\$ -	-	\$ -	-	382.00	\$ 2,674.00	100%	\$ -	\$ 13.37						
43	AGGREGATE BEDDING FOR 18" STORM SEWER PIPE	LF	473.00	\$8.00	\$ 3,784.00	473.00	\$ 3,784.00	-	\$ -	-	\$ -	-	473.00	\$ 3,784.00	100%	\$ -	\$ 18.92						
44	AGGREGATE BEDDING FOR 24" STORM SEWER PIPE	LF	848.00	\$9.50	\$ 8,056.00	848.00	\$ 8,056.00	-	\$ -	-	\$ -	-	848.00	\$ 8,056.00	100%	\$ -	\$ 40.28						
45	AGGREGATE BEDDING FOR 30" STORM SEWER PIPE	LF	1,518.00	\$14.75	\$ 22,390.50	1,518.00	\$ 22,390.50	-	\$ -	-	\$ -	-	1,518.00	\$ 22,390.50	100%	\$ -	\$ 111.95						
46	AGGREGATE BEDDING FOR 36" STORM SEWER PIPE	LF	956.00	\$17.50	\$ 16,730.00	871.00	\$ 15,242.50	-	\$ -	-	\$ -	-	871.00	\$ 15,242.50	91%	\$ -	\$ 76.21						
47	AGGREGATE BEDDING FOR 42" STORM SEWER PIPE	LF	913.00	\$20.00	\$ 18,260.00	913.00	\$ 18,260.00	-	\$ -	-	\$ -	-	913.00	\$ 18,260.00	100%	\$ -	\$ 91.30						
48	AGGREGATE BEDDING FOR 54" STORM SEWER PIPE	LF	484.00	\$25.20	\$ 12,196.80	484.00	\$ 12,196.80	-	\$ -	-	\$ -	-	484.00	\$ 12,196.80	100%	\$ -	\$ 60.98						
49	CONSTRUCT 8" HDPE STORM SEWER PIPE	LF	24.00	\$49.00	\$ 1,176.00	24.00	\$ 1,176.00	-	\$ -	-	\$ -	-	24.00	\$ 1,176.00	100%	\$ -	\$ 5.88						
50	CONSTRUCT 10" HDPE STORM SEWER PIPE	LF	46.00	\$42.00	\$ 1,932.00	46.00	\$ 1,932.00	-	\$ -	-	\$ -	-	46.00	\$ 1,932.00	100%	\$ -	\$ 9.66						
51	CONSTRUCT 12" HDPE STORM SEWER PIPE	LF	38.00	\$49.00	\$ 1,862.00	38.00	\$ 1,862.00	-	\$ -	-	\$ -	-	38.00	\$ 1,862.00	100%	\$ -	\$ 9.31						
52	CONSTRUCT 15" HDPE STORM SEWER PIPE	LF	60.00	\$54.50	\$ 3,270.00	60.00	\$ 3,270.00	-	\$ -	-	\$ -	-	60.00	\$ 3,270.00	100%	\$ -	\$ 16.35						
53	CONSTRUCT 18" HDPE STORM SEWER PIPE	LF	25.00	\$64.00	\$ 1,600.00	60.00	\$ 3,840.00	-	\$ -	-	\$ -	-	60.00	\$ 3,840.00	240%	\$ -	\$ 19.20						
54	CONSTRUCT 24" HDPE STORM SEWER PIPE	LF	38.00	\$67.00	\$ 2,546.00	38.00	\$ 2,546.00	-	\$ -	-	\$ -	-	38.00	\$ 2,546.00	100%	\$ -	\$ 12.73						
55	CONSTRUCT 15" RCP, CLASS III	LF	322.00	\$50.00	\$ 16,100.00	322.00	\$ 16,100.00	-	\$ -	-	\$ -	-	322.00	\$ 16,100.00	100%	\$ -	\$ 80.50						
56	CONSTRUCT 18" RCP, CLASS III	LF	448.00	\$60.00	\$ 26,880.00	448.00	\$ 26,880.00	-	\$ -	-	\$ -	-	448.00	\$ 26,880.00	100%	\$ -	\$ 134.40						
57	CONSTRUCT 24" RCP, CLASS III	LF	810.00	\$62.00	\$ 50,220.00	810.00	\$ 50,220.00	-	\$ -	-	\$ -	-	810.00	\$ 50,220.00	100%	\$ -	\$ 251.10						
58	CONSTRUCT 30" RCP, CLASS III	LF	1,518.00	\$74.00	\$ 112,332.00	1,518.00	\$ 112,332.00	-	\$ -	-	\$ -	-	1,518.00	\$ 112,332.00	100%	\$ -	\$ 561.66						
59	CONSTRUCT 36" RCP, D(0.01) = 1350	LF	956.00	\$105.00	\$ 100,380.00	871.00	\$ 91,455.00	-	\$ -	-	\$ -	-	871.00	\$ 91,455.00	91%	\$ -	\$ 457.28						
60	CONSTRUCT 36" RCP, D(0.01) = 1350 (OR HDPE)	LF	157.00	\$105.00	\$ 16,485.00	-	\$ -	-	\$ -	-	\$ -	-	-	\$ -	0%	\$ -	\$ -						
61	CONSTRUCT 42" RCP, D(0.01) = 1350	LF	913.00	\$130.00	\$ 118,690.00	913.00	\$ 118,690.00	-	\$ -	-	\$ -	-	913.00	\$ 118,690.00	100%	\$ -	\$ 593.45						
62	CONSTRUCT 54" RCP, D(0.01) = 1350 (OR HDPE)	LF	484.00	\$165.00	\$ 79,860.00	484.00	\$ 79,860.00	-	\$ -	-	\$ -	-	484.00	\$ 79,860.00	100%	\$ -	\$ 399.30						

ITEM NO.	DESCRIPTION OF WORK	Pay Unit	Total Est. Qty	Unit Price	SCHEDULED VALUE (D * E)	WORK COMPLETED				TOTAL QUANTITY TO DATE (G+H)	TOTAL COMPLETED AND STORED TO DATE (H+J+K)	% (M/F)	BALANCE TO FINISH (F-M)	RETAINAGE
						Qty from previous pay appl.	Total From previous pay appl.	Qty this Period	Total from this Period					
63	CONSTRUCT 36" CONCRETE COLLAR	EA	1.00	\$2,050.00	\$ 2,050.00	1.00	\$ 2,050.00	-	\$ -	1.00	\$ 2,050.00	100%	\$ -	\$ 10.25
64	CONSTRUCT 54" I.D. STORM MANHOLE	VF	24.40	\$750.00	\$ 18,225.00	24.40	\$ 18,300.00	-	\$ -	24.40	\$ 18,300.00	100%	\$ -	\$ 91.50
65	CONSTRUCT 60" I.D. STORM MANHOLE	VF	44.50	\$770.00	\$ 34,265.00	44.50	\$ 34,265.00	-	\$ -	44.50	\$ 34,265.00	100%	\$ -	\$ 171.33
66	CONSTRUCT 72" I.D. STORM MANHOLE	VF	32.00	\$800.00	\$ 25,600.00	32.20	\$ 25,760.00	-	\$ -	32.20	\$ 25,760.00	101%	\$ -	\$ 128.80
67	CONSTRUCT 84" I.D. STORM MANHOLE	VF	87.00	\$1,105.00	\$ 96,135.00	78.80	\$ 87,074.00	-	\$ -	78.80	\$ 87,074.00	91%	\$ -	\$ 435.37
68	CONSTRUCT 96" I.D. STORM MANHOLE	VF	145.90	\$1,185.00	\$ 172,891.50	137.90	\$ 163,411.50	-	\$ -	137.90	\$ 163,411.50	95%	\$ -	\$ 817.06
69	CONSTRUCT TYPE "C" MANHOLE - NDOR STANDARD PLAN 435-R1	EA	1.00	\$20,450.00	\$ 20,450.00	1.00	\$ 20,450.00	-	\$ -	1.00	\$ 20,450.00	100%	\$ -	\$ 102.25
70	PREPARATION OF STRUCTURE	LS	1.00	\$10,000.00	\$ 10,000.00	1.00	\$ 10,000.00	-	\$ -	1.00	\$ 10,000.00	100%	\$ -	\$ 50.00
71	CONSTRUCT 30" RC FLARED END SECTION	EA	-	\$2,400.00	\$ -	-	\$ -	-	\$ -	-	\$ -	#DIV/0!	\$ -	\$ -
72	CONSTRUCT 36" RC FLARED END SECTION	EA	1.00	\$2,700.00	\$ 2,700.00	1.00	\$ 2,700.00	-	\$ -	1.00	\$ 2,700.00	100%	\$ -	\$ 13.50
73	CONSTRUCT 42" RC FLARED END SECTION	EA	1.00	\$3,000.00	\$ 3,000.00	1.00	\$ 3,000.00	-	\$ -	1.00	\$ 3,000.00	100%	\$ -	\$ 15.00
74	CONSTRUCT REINFORCED CURB INLET - TYPE III	EA	2.00	\$5,650.00	\$ 11,300.00	2.00	\$ 11,300.00	-	\$ -	2.00	\$ 11,300.00	100%	\$ -	\$ 56.50
75	CONSTRUCT CURB INLET - TYPE I	EA	3.00	\$2,900.00	\$ 8,700.00	3.00	\$ 8,700.00	-	\$ -	3.00	\$ 8,700.00	100%	\$ -	\$ 43.50
76	CONSTRUCT CURB INLET - TYPE III	EA	2.00	\$3,750.00	\$ 7,500.00	2.00	\$ 7,500.00	-	\$ -	2.00	\$ 7,500.00	100%	\$ -	\$ 37.50
77	CONSTRUCT CURB INLET - TYPE IV	EA	4.00	\$2,825.00	\$ 11,300.00	4.00	\$ 11,300.00	-	\$ -	4.00	\$ 11,300.00	100%	\$ -	\$ 56.50
78	CONSTRUCT GRATED INLET - TYPE "SADDLE CREEK" INLET	EA	11.00	\$6,500.00	\$ 71,500.00	11.00	\$ 71,500.00	-	\$ -	11.00	\$ 71,500.00	100%	\$ -	\$ 357.50
79	INSTALL FILTERRA INLET	EA	-	\$20,100.00	\$ -	-	\$ -	-	\$ -	-	\$ -	#DIV/0!	\$ -	\$ -
80	AGGREGATE BEDDING FOR 6" SANITARY SEWER PIPE	LF	644.00	\$7.00	\$ 4,508.00	718.00	\$ 5,026.00	-	\$ -	718.00	\$ 5,026.00	111%	\$ -	\$ 25.13
81	AGGREGATE BEDDING FOR 8" SANITARY SEWER PIPE	LF	1,531.00	\$7.00	\$ 10,717.00	1,970.00	\$ 13,790.00	-	\$ -	1,970.00	\$ 13,790.00	129%	\$ -	\$ 68.95
82	AGGREGATE BEDDING FOR 10" SANITARY SEWER PIPE	LF	533.00	\$8.50	\$ 4,530.50	229.00	\$ 1,946.50	-	\$ -	229.00	\$ 1,946.50	43%	\$ -	\$ 9.73
83	CONSTRUCT 6" PVC SANITARY SEWER PIPE	LF	644.00	\$33.00	\$ 21,252.00	718.00	\$ 23,694.00	-	\$ -	718.00	\$ 23,694.00	111%	\$ -	\$ 118.47
84	CONSTRUCT 6" PVC SANITARY SEWER PIPE	LF	1,531.00	\$33.00	\$ 50,523.00	1,531.00	\$ 50,523.00	-	\$ -	1,531.00	\$ 50,523.00	100%	\$ -	\$ 252.62
85	CONSTRUCT 10" PVC SANITARY SEWER PIPE	LF	234.00	\$35.00	\$ 8,190.00	229.00	\$ 8,015.00	-	\$ -	229.00	\$ 8,015.00	98%	\$ -	\$ 40.08
86	CONSTRUCT 10" DIP SANITARY SEWER PIPE	LF	828.00	\$160.00	\$ 132,480.00	-	\$ -	-	\$ -	-	\$ -	0%	\$ -	\$ -
86A	CONSTRUCT 8" DIP SANITARY SEWER PIPE	LF	495.00	\$150.00	\$ 74,250.00	495.00	\$ 74,250.00	-	\$ -	495.00	\$ 74,250.00	100%	\$ -	\$ 371.25
87	CONSTRUCT 6"x8" WYE	EA	1.00	\$350.00	\$ 350.00	1.00	\$ 350.00	-	\$ -	1.00	\$ 350.00	100%	\$ -	\$ 1.75
88	CONSTRUCT 6" CLEANOUT	EA	1.00	\$625.00	\$ 625.00	1.00	\$ 625.00	-	\$ -	1.00	\$ 625.00	100%	\$ -	\$ 3.13
89	INSTALL EXTERNAL FRAME SEAL	EA	50.00	\$350.00	\$ 17,500.00	25.00	\$ 8,750.00	-	\$ -	25.00	\$ 8,750.00	50%	\$ -	\$ 43.75
90	CONNECT SANITARY SEWER MANHOLE TAP	EA	1.00	\$12,000.00	\$ 12,000.00	1.00	\$ 12,000.00	-	\$ -	1.00	\$ 12,000.00	100%	\$ -	\$ 60.00
91	CONNECT SANITARY SEWER MANHOLE TAP - EXTRA DEEP	EA	1.00	\$40,000.00	\$ 40,000.00	1.00	\$ 40,000.00	-	\$ -	1.00	\$ 40,000.00	100%	\$ -	\$ 200.00
92	CONSTRUCT 54" I.D. SANITARY MANHOLE	VF	178.60	\$510.00	\$ 91,086.00	178.60	\$ 91,086.00	-	\$ -	178.60	\$ 91,086.00	100%	\$ -	\$ 455.43
93	CONSTRUCT RIPRAP - TYPE "B"	TONS	165.00	\$62.00	\$ 10,230.00	104.00	\$ 6,448.00	-	\$ -	104.00	\$ 6,448.00	63%	\$ -	\$ 32.24
94	1" DIA. SCH 40 PVC IN TRENCH	LF	12,380.00	\$3.00	\$ 37,140.00	7,284.00	\$ 21,852.00	-	\$ -	7,284.00	\$ 21,852.00	59%	\$ -	\$ 109.26
95	#8 AWG STRANDED COPPER WIRE W/ THWN INSUL	LF	18,590.00	\$0.65	\$ 12,083.50	21,420.00	\$ 13,923.00	-	\$ -	21,420.00	\$ 13,923.00	115%	\$ -	\$ 69.62
96	LED GLOBE POST-TOP LUMINARE W/ TAPERED STEEL POLE AND CONC. BASE	EA	66.00	\$5,310.00	\$ 350,460.00	67.00	\$ 355,770.00	-	\$ -	67.00	\$ 355,770.00	102%	\$ -	\$ 1,778.85
97	ELECTRIAL HANDHOLE/PULLBOX	EA	14.00	\$480.00	\$ 6,720.00	14.00	\$ 6,720.00	-	\$ -	14.00	\$ 6,720.00	100%	\$ -	\$ 33.60
98	LIGHTING SERVICE CABINET	EA	1.00	\$18,782.00	\$ 18,782.00	1.00	\$ 18,782.00	-	\$ -	1.00	\$ 18,782.00	100%	\$ -	\$ 93.91
99	PERMANENT PAINT MARKING - 4" WHITE	LF	4,677.00	\$2.25	\$ 10,523.25	4,237.00	\$ 9,533.25	-	\$ -	4,237.00	\$ 9,533.25	91%	\$ -	\$ 47.67
100	PERMANENT PAINT MARKING - 5" YELLOW	LF	325.00	\$3.50	\$ 1,137.50	925.00	\$ 3,237.50	-	\$ -	925.00	\$ 3,237.50	285%	\$ -	\$ 16.19
101	PERMANENT PREFORMED TAPE MARKING - TYPE 4, 5" WHITE, GROOVED	LF	972.00	\$5.50	\$ 5,346.00	747.00	\$ 4,108.50	-	\$ -	747.00	\$ 4,108.50	77%	\$ -	\$ 20.54
102	PERMANENT PREFORMED TAPE MARKING - TYPE 3, 12" WHITE, GROOVED	LF	80.00	\$22.00	\$ 1,760.00	40.00	\$ 880.00	-	\$ -	40.00	\$ 880.00	50%	\$ -	\$ 4.40
103	PERMANENT PREFORMED TAPE MARKING - TYPE 3, 24" WHITE, GROOVED	LF	310.00	\$22.00	\$ 6,820.00	30.00	\$ 660.00	-	\$ -	30.00	\$ 660.00	10%	\$ -	\$ 3.30
104	PERMANENT PREFORMED MARKING TAPE SYMBOL - WHITE DIRECTIONAL LEFT ARROW, GROOVED	EA	4.00	\$475.00	\$ 1,900.00	1.00	\$ 475.00	-	\$ -	1.00	\$ 475.00	25%	\$ -	\$ 2.38
105	PERMANENT PREFORMED MARKING TAPE SYMBOL - WHITE DIRECTIONAL RIGHT ARROW, GROOVED	EA	3.00	\$550.00	\$ 1,650.00	2.00	\$ 1,100.00	-	\$ -	2.00	\$ 1,100.00	67%	\$ -	\$ 5.50
106	ADA STALL PAVEMENT MARKING SYMBOL	EA	7.00	\$175.00	\$ 1,225.00	7.00	\$ 1,225.00	-	\$ -	7.00	\$ 1,225.00	100%	\$ -	\$ 6.13
107	REMOVE MARKING LINES - 5" WHITE	LF	62.00	\$17.00	\$ 1,054.00	62.00	\$ 1,054.00	-	\$ -	62.00	\$ 1,054.00	100%	\$ -	\$ 5.27
108	REMOVE MARKING LINES - 12" WHITE	LF	40.00	\$29.00	\$ 1,160.00	40.00	\$ 1,160.00	-	\$ -	40.00	\$ 1,160.00	100%	\$ -	\$ 5.80
109	REMOVE MARKING LINES - 24" WHITE	LF	120.00	\$33.00	\$ 3,960.00	-	\$ -	-	\$ -	-	\$ -	0%	\$ -	\$ -
110	REMOVE MARKING SYMBOL - DIRECTIONAL ARROW	EA	2.00	\$425.00	\$ 850.00	2.00	\$ 850.00	-	\$ -	2.00	\$ 850.00	100%	\$ -	\$ 4.25
111	INSTALL TRAFFIC POSTS AND SIGNS, CONTRACTOR PROVIDED	LS	1.00	\$22,000.00	\$ 22,000.00	1.00	\$ 22,000.00	-	\$ -	1.00	\$ 22,000.00	100%	\$ -	\$ 110.00
112	PROVIDE TEMPORARY TRAFFIC CONTROL	LS	1.00	\$15,000.00	\$ 15,000.00	1.00	\$ 15,000.00	-	\$ -	1.00	\$ 15,000.00	100%	\$ -	\$ 75.00
113	INSTALL SEEDING (COVER CROP)	AC	1.37	\$835.00	\$ 1,143.95	-	\$ -	-	\$ -	-	\$ -	0%	\$ -	\$ -
114	INSTALL SEEDING (NATIVE MIX)	AC	0.52	\$3,050.00	\$ 1,586.00	0.54	\$ 1,647.00	-	\$ -	0.54	\$ 1,647.00	104%	\$ -	\$ 8.24
115	INSTALL SEEDING TURF (EROSION CONTROL TYPE 2)	AC	6.06	\$8,500.00	\$ 51,510.00	4.41	\$ 37,484.50	-	\$ -	4.41	\$ 37,484.50	73%	\$ -	\$ 187.42
116	INSTALL INLET PROTECTION	EA	20.00	\$215.00	\$ 4,300.00	22.00	\$ 4,730.00	-	\$ -	22.00	\$ 4,730.00	110%	\$ -	\$ 23.65
117	INSTALL EROSION CHECK (WATTLE)	LF	3,023.00	\$3.00	\$ 9,069.00	2,355.00	\$ 7,065.00	-	\$ -	2,355.00	\$ 7,065.00	78%	\$ -	\$ 35.33
118	INSTALL SODDING	SY	185.00	\$55.00	\$ 10,175.00	-	\$ -	-	\$ -	-	\$ -	0%	\$ -	\$ -
119	INSTALL SILT FENCE	LF	460.00	\$3.00	\$ 1,380.00	443.00	\$ 1,329.00	-	\$ -	443.00	\$ 1,329.00	96%	\$ -	\$ 6.65
120	INSTALL FLEXAMAT	SY	174.00	\$97.00	\$ 16,878.00	174.00	\$ 16,878.00	-	\$ -	174.00	\$ 16,878.00	100%	\$ -	\$ 84.39

ITEM NO	DESCRIPTION OF WORK	Pay Unit	Total Est. Qty	Unit Price	SCHEDULED VALUE (D * E)	G		H		I		J		K	L	M	N	O	P				
						Qty from previous pay appl.	Total From previous pay appl.	Qty this Period	Total from this Period	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN H OR J)											
																			TOTAL QUANTITY TO DATE (G+I)	TOTAL COMPLETED AND STORED TO DATE (H+J+K)	% (M/F)	BALANCE TO FINISH (F-M)	RETAINAGE
121	INSTALL TURF REINFORCEMENT MAT (TYPE A)	SY	491.00	\$6.25	\$ 3,068.75	1,779.00	\$ 11,118.75	-	\$ -	-	-	-	-	-	1,779.00	\$ 11,118.75	362%	\$ -	\$ 55.59				
122	INSTALL SAFI BAFFLE	EA	3.00	\$6,900.00	\$ 20,700.00	3.00	\$ 20,700.00	-	\$ -	-	-	-	-	-	3.00	\$ 20,700.00	100%	\$ -	\$ 103.50				
123	INSTALL SNOOT	EA	1.00	\$7,100.00	\$ 7,100.00	1.00	\$ 7,100.00	-	\$ -	-	-	-	-	-	1.00	\$ 7,100.00	100%	\$ -	\$ 35.50				
124	INSTALL 18" I.D. PRESERVER	EA	1.00	\$4,200.00	\$ 4,200.00	1.00	\$ 4,200.00	-	\$ -	-	-	-	-	-	1.00	\$ 4,200.00	100%	\$ -	\$ 21.00				
125	INSTALL 24" I.D. PRESERVER	EA	1.00	\$5,300.00	\$ 5,300.00	1.00	\$ 5,300.00	-	\$ -	-	-	-	-	-	1.00	\$ 5,300.00	100%	\$ -	\$ 26.50				
126	INSTALL 30" I.D. PRESERVER	EA	1.00	\$6,900.00	\$ 6,900.00	1.00	\$ 6,900.00	-	\$ -	-	-	-	-	-	1.00	\$ 6,900.00	100%	\$ -	\$ 34.50				
127	INSTALL 36" I.D. SKIMMER	EA	1.00	\$5,300.00	\$ 5,300.00	1.00	\$ 5,300.00	-	\$ -	-	-	-	-	-	1.00	\$ 5,300.00	100%	\$ -	\$ 26.50				
128	CONSTRUCT WATER QUALITY STRUCTURE	LS	1.00	\$18,000.00	\$ 18,000.00	1.00	\$ 18,000.00	-	\$ -	-	-	-	-	-	1.00	\$ 18,000.00	100%	\$ -	\$ 90.00				
129	INSTALL CONSTRUCTION ENTRANCE	EA	1.00	\$1,500.00	\$ 1,500.00	1.00	\$ 1,500.00	-	\$ -	-	-	-	-	-	1.00	\$ 1,500.00	100%	\$ -	\$ 7.50				
130	RENTAL OF LOADER, FULLY OPERATED	HR	20.00	\$120.00	\$ 2,400.00	-	\$ -	20.00	\$ 2,400.00	-	-	-	-	-	20.00	\$ 2,400.00	100%	\$ -	\$ 12.00				
131	RENTAL OF BACKHOE, FULLY OPERATED	HR	20.00	\$105.00	\$ 2,100.00	-	\$ -	20.00	\$ 2,100.00	-	-	-	-	-	20.00	\$ 2,100.00	100%	\$ -	\$ 10.50				
132	RENTAL OF DUMP TRUCK, FULLY OPERATED	HR	20.00	\$95.00	\$ 1,900.00	-	\$ -	20.00	\$ 1,900.00	-	-	-	-	-	20.00	\$ 1,900.00	100%	\$ -	\$ 9.50				
133	RENTAL OF SKID LOADER, FULLY OPERATED	HR	20.00	\$100.00	\$ 2,000.00	7.50	\$ 750.00	-	\$ -	-	-	-	-	-	7.50	\$ 750.00	38%	\$ -	\$ 3.75				
134	RENTAL OF CRAWLER MOUNTED HYDRAULIC EXCAVATOR, FULLY OPERATED	HR	20.00	\$175.00	\$ 3,500.00	-	\$ -	9.50	\$ 1,662.50	-	-	-	-	-	9.50	\$ 1,662.50	48%	\$ -	\$ 8.31				
135	RENTAL OF VACUUM TRUCK, FULLY OPERATED	HR	20.00	\$340.00	\$ 6,800.00	39.50	\$ 13,430.00	-	\$ -	-	-	-	-	-	39.50	\$ 13,430.00	198%	\$ -	\$ 67.15				
CONTRACT TOTALS						\$ 4,125,473.70		\$ 3,530,236.70		\$ 8,062.50	\$ -				\$ 4,028,799.25	98%	\$ -	\$ 20,144.00					
Change Order #1																							
B1	Right-of-way Grading	CY	2,100.00	\$ 6.60	\$ 13,860.00	2,100.00	\$ 13,860.00	-	\$ -	-	-	-	-	-	2,100.00	\$ 13,860.00	100%	\$ -	\$ 69.30				
Change Order #2																							
WCD#1	Removal of Tree per Work Change Directive #1	LS	1.00	\$705.85	\$ 705.85	1.00	\$ 705.85	-	\$ -	-	-	-	-	-	1.00	\$ 705.85	100%	\$ -	\$ 3.53				
WCD#2	Abandonment of 50" or 36" Storm Sewer per Work Change Directive #	LS	1.00	\$10,861.78	\$ 10,861.78	1.00	\$ 10,861.78	-	\$ -	-	-	-	-	-	1.00	\$ 10,861.78	100%	\$ -	\$ 54.31				
WCD#3	Construction of a 10-inch stubout from Sanitary Manhole GS2	LS	1.00	\$232.50	\$ 232.50	1.00	\$ 232.50	-	\$ -	-	-	-	-	-	1.00	\$ 232.50	100%	\$ -	\$ 1.16				
WCD#4	Remove existing wood panel fence, and replace with white vinyl privacy fence, per Work Change Directive #4	LS	1.00	\$51,139.20	\$ 51,139.20	1.00	\$ 51,139.20	-	\$ -	-	-	-	-	-	1.00	\$ 51,139.20	100%	\$ -	\$ 255.70				
WCD#6	Construction of a 2" ACC Overlay as per Work Change Directive #6	LS	1.00	\$8,300.00	\$ 8,300.00	1.00	\$ 8,300.00	-	\$ -	-	-	-	-	-	1.00	\$ 8,300.00	100%	\$ -	\$ 41.50				
87A (Rev 1)	Construct 6"x10" WYE	EA	1.00	\$350.00	\$ 350.00	1.00	\$ 350.00	-	\$ -	-	-	-	-	-	1.00	\$ 350.00	100%	\$ -	\$ 1.75				
B1	ROW Grading (See attached map, the road surface against the verification topo we shot, giving 2,176 CY of cut)	CY	2,176.00	\$6.60	\$ 14,361.60	2,176.00	\$ 14,361.60	-	\$ -	-	-	-	-	-	2,176.00	\$ 14,361.60	100%	\$ -	\$ 71.81				
CO#2	Tree Removal in the Fence Line	EA	1.00	\$1,575.00	\$ 1,575.00	1.00	\$ 1,575.00	-	\$ -	-	-	-	-	-	1.00	\$ 1,575.00	100%	\$ -	\$ 7.88				
WCD #7	Retaining Wall Cap Salvage	LS	1.00	\$ 5,118.75	\$ 5,118.75	1.00	\$ 5,118.75	-	\$ -	-	-	-	-	-	1.00	\$ 5,118.75	100%	\$ -	\$ 25.59				
Change Order #3																							
WCD #8	Installation of five 42" energy dissipator baffles in the pipe run between MH-G7 and MH-G8	LS	1.00	\$5,076.50	\$ 5,076.50	1.00	\$ 5,076.50	-	\$ -	-	-	-	-	-	1.00	\$ 5,076.50	100%	\$ -	\$ 25.38				
WCD #9	Addition of receptacles to the light poles throughout the project.	LS	1.00	\$91,825.13	\$ 91,825.13	1.00	\$ 91,825.13	-	\$ -	-	-	-	-	-	1.00	\$ 91,825.13	100%	\$ -	\$ 459.13				
WCD #10	Outlet C, Lot 4, 5, 6 Grading Work	LS	1.00	\$109,698.60	\$ 109,698.60	0.82	\$ 90,000.00	-	\$ -	-	-	-	-	-	0.82	\$ 90,000.00	82%	\$ -	\$ 450.00				
CO #3	Add to contract for Storm Sewer Filling	LS	1.00	\$2,630.00	\$ 2,630.00	1.00	\$ 2,630.00	-	\$ -	-	-	-	-	-	1.00	\$ 2,630.00	100%	\$ -	\$ 13.15				
CO #3	Add to contract for Storm Sewer CCTV	EA	1.00	\$6,675.79	\$ 6,675.79	1.00	\$ 6,675.79	-	\$ -	-	-	-	-	-	1.00	\$ 6,675.79	100%	\$ -	\$ 33.38				
CO #3	3" Rock for Lot 17 Access Road	TN	134.32	\$28.50	\$ 3,828.12	134.32	\$ 3,828.12	-	\$ -	-	-	-	-	-	134.32	\$ 3,828.12	100%	\$ -	\$ 19.14				
CO #3	Tree Removal at the south end of the right-of-way	EA	1.00	\$1,800.00	\$ 1,800.00	1.00	\$ 1,800.00	-	\$ -	-	-	-	-	-	1.00	\$ 1,800.00	100%	\$ -	\$ 9.00				
CO #3	Bolt Ring and Grate in Detention Basin	EA	1.00	\$376.56	\$ 376.56	1.00	\$ 376.56	-	\$ -	-	-	-	-	-	1.00	\$ 376.56	100%	\$ -	\$ 1.88				
Change Order #4																							
WCD #11	Installation of decorative street signs	LS	1.00	\$42,630.00	\$ 42,630.00	1.00	\$ 42,630.00	-	\$ -	-	-	-	-	-	1.00	\$ 42,630.00	100%	\$ -	\$ 213.15				
CO#4	3" Rock added to Lot 17 access road	TN	80.05	\$28.50	\$ 2,281.43	80.05	\$ 2,281.43	-	\$ -	-	-	-	-	-	80.05	\$ 2,281.43	100%	\$ -	\$ 11.41				
CO#4	Phase 1 & 2 Liquidated Damages	LS	1.00	(\$5,710.00)	\$ (5,710.00)	1.00	\$ (5,710.00)	-	\$ -	-	-	-	-	-	1.00	\$ (5,710.00)	100%	\$ -	\$ -				
Change Order #5																							
WCD #12	Seeding of Outlet B, C, Lot 4, Lot 5 and Lot 6 - Alfalfa Seed Mix	AC	10.00	\$787.50	\$ 7,875.00	10.50	\$ 8,268.75	-	\$ -	-	-	-	-	-	10.50	\$ 8,268.75	105%	\$ -	\$ 41.34				
WCD #12	Erosion Control Blanket - Stockpile in Outlet C	SY	3,500.00	\$1.26	\$ 4,410.00	3,500.00	\$ 4,410.00	-	\$ -	-	-	-	-	-	3,500.00	\$ 4,410.00	100%	\$ -	\$ 22.05				
WCD #13	Electrical Boring behind Bank and McDonald's	LF	900.00	\$17.21	\$ 15,489.00	900.00	\$ 15,489.00	-	\$ -	-	-	-	-	-	900.00	\$ 15,489.00	100%	\$ -	\$ -				
CPR #1	Change Proposal Request - Delay to Spring 2019	LS	1.00	\$30,806.05	\$ 30,806.05	1.00	\$ 30,806.05	-	\$ -	-	-	-	-	-	1.00	\$ 30,806.05	100%	\$ -	\$ 154.03				
CO#5/88C	(3) #1 AWG and (1) #6 COPPER WIRE WITH WVN INSUL. IN 1-1/2" DIA. SCH. 40 PVC	LF	888.00	\$ 27.99	\$ 24,855.12		\$ -	888.00	\$ 24,855.12	-	-	-	-	-	888.00	\$ 24,855.12	100%	\$ -	\$ 124.28				
Change Order #6																							
WCD #15	Sign installation per Revision #8	LS	1.00	\$1,810.00	\$ 1,810.00	-	\$ -	1.00	\$ 1,810.00	-	-	-	-	-	1.00	\$ 1,810.00	100%	\$ -	\$ 9.05				
LD's	Liquidated Damages	LS	1.00	(\$20,000.00)	\$ (20,000.00)	-	\$ -	1.00	\$ (20,000.00)	-	-	-	-	-	1.00	\$ (20,000.00)	100%	\$ -	\$ (100.00)				
CO TOTALS + Original Quantity Changes					\$ 316,862.68		\$ 6,665.12		\$ 413,557.13		\$ -				\$ 413,557.13		\$ -	\$ 2,018.89					
BID ITEMS + CO TOTALS					\$ 4,442,356.38		\$ 14,727.62	\$ -	\$ -		\$ -				\$ 4,442,356.38	100%	\$ -	\$ 22,162.89					

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P
ITEM NO.	DESCRIPTION OF WORK	Pay Unit	Total Est. Qty	Unit Price	SCHEDULED VALUE (D * E)	WORK COMPLETED				MATERIALS PRESENTLY STORED (NOT IN H OR J)	TOTAL QUANTITY TO DATE (G+I)	TOTAL COMPLETED AND STORED TO DATE (H+J+K)	% (M/F)	BALANCE TO FINISH (F-M)	RETAINAGE
						Qty from previous pay appl.	Total From previous pay appl.	Qty this Period	Total from this Period						

Original Contract					\$ 4,125,473.70
CO1					\$ 13,860.00
CO2					\$ 115,225.88
CO3					\$ 240,850.90
CO4					\$ 39,201.43
CO5					\$ 69,812.15
CO6					\$ (18,190.00)
Final Project Change Order					\$ (143,877.68)
Total Contract to Date					\$ 4,442,356.38
Total Work Completed to Date					\$ 4,442,356.38
Total Materials Stored to Date					\$ -
Total Value completed & Stored to Date					\$ 4,442,356.38
Retainage	0.005				\$ 22,211.78
Net Total Due Less Retainage					\$ 4,420,144.60
Total Previous					\$ 3,984,865.88
Net Amount Due This Estimate					\$ 435,278.72

Pay App No. 1	\$ 128,888.82
Pay App No. 2	\$ 85,537.76
Pay App No. 3	\$ 166,548.37
Pay App No. 4	\$ 694,507.44
Pay App No. 5	\$ 895,750.15
Pay App No. 6	\$ 434,942.64
Pay App No. 7	\$ 364,653.86
Pay App No. 8	\$ 108,887.12
Pay App No. 9	\$ 148,710.69
Pay App No. 10	\$ 340,564.05
Pay App No. 11	\$ 105,673.05
Pay App No. 12	\$ 510,201.93

\$ 4,442,356.38
\$ (0.00)

Footnotes: ** Item #28, 83rd Ave. Paving had an inadequate strength. 204 SY of this line item will be paid out at 85% of the amount.