

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

TO OWNER: City of LaVista
8116 Park View Blvd.
LaVista, NE 68128

FROM CONTRACTOR:
Sampson Construction Co., Inc.
5825 South 14th Street
Lincoln, NE 68512

CONTRACT FOR: General

PROJECT: LaVista Parking Garage 2
LaVista, Nebraska

VIA ARCHITECT: Matthew Gulsvig @ DLR Group
mgulsvig@dlrgroup.com
jtegels@dlrgroup.com
dpenka@dlrgroup.com
pnattermann@dlrgroup.com

APPLICATION NO: 11
PERIOD TO: 10/31/2022
PROJECT NOS: 21108
CONTRACT DATE: September 22, 2021

PAGE ONE OF _____ PAGES _____

Distribution to:
 OWNER
 ARCHITECT
 CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 12,514,000.00
2. Net change by Change Orders	\$ (43,724.57)
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 12,470,275.43
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 5,668,059.00
5. RETAINAGE:	
a. 10 % of Completed Work (Column D + E on G703)	\$ 566,806.00
b. _____ % of Stored Material (Column F on G703)	\$ _____
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 566,806.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$ 5,101,253.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 4,308,196.00
8. CURRENT PAYMENT DUE	\$ 793,057.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 7,369,022.43


CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		\$43,724.57
Total approved this Month		
TOTALS	\$0.00	\$43,724.57
NET CHANGES by Change Order		(\$43,724.57)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Sampson Construction Co., Inc.

By: Matthew Gulsvig Date: 10/28/22

State of: Nebraska County of: Lancaster
Subscribed and sworn to before me this 28th day of October 2022
Notary Public: Julie A. Schelle
My Commission expires: 5-14-2024



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 793,057.00 *< PAY THIS AMOUNT*

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: DLR Group

Digitally signed by Matthew Gulsvig, AIA
DN: C=US, E=MatthewGulsvig@dlrgroup.com, O=DLR Group,
CN=Matthew Gulsvig, AIA
Date: 2022.10.31 09:26:54-06'00"

Date: 10/31/2022

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

OK TO PAY
PMD 11/8/22
15.71.0917.CC- (MDV 1802)

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing
Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11

APPLICATION DATE: 10/28/2022

PERIOD TO: 10/31/2022

ARCHITECT'S PROJECT NO: 21108

LAVISTA PARKING GARAGE 2

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	REINFORCING STEEL	701,000	484,959	116,769		601,728	86%	99,272	60,173
2	POST TENSION CABLE	197,000	197,000			197,000	100%		19,700
3	FOOTINGS & POURED WALLS	1,239,000	1,239,000			1,239,000	100%		123,900
4	CAST IN PLACE COLUMNS	233,000	118,530			118,530	51%	114,470	11,853
5	SLAB AND BEAM FORMWORK	1,426,000	534,311	166,065		700,376	49%	725,624	70,038
6	CONCRETE SLABS	1,761,000	454,411	412,079		866,490	49%	894,510	86,649
7	STRUCTURAL PRECAST	1,522,000	145,111	84,961		230,072	15%	1,291,928	23,007
8	MASONRY	39,000						39,000	0
9	STEEL MATERIAL	349,000	218,390	50,800		269,190	77%	79,810	26,919
10	STEEL & PRECAST ERECTION	199,000						199,000	0
11	ROUGH CARPENTRY	6,000						6,000	0
12	SPRAY FOAM INSULATION	6,000						6,000	0
13	TRAFFIC COATING	8,000						8,000	0
14	WATERPROOFING	65,000						65,000	0
15	WATER REPELLANTS	16,000						16,000	0
16	ROOFING & FLASHING	62,000						62,000	0
17	METAL WALL PANELS	941,000	112,800			112,800	12%	828,200	11,280
18	JOINT SEALANTS	55,000						55,000	0
19	PREFORMED JOINT SEALS	23,000						23,000	0
20	FIRESTOPPING	6,000						6,000	0
21	HOLLOW METAL FRAMES/DOORS/HARDWARE	44,000	36,240			36,240	82%	7,760	3,624
22	ALUMINUM & GLAZING	305,000	60,838			60,838	20%	244,162	6,084
23	METAL STUDS & DRYWALL	108,000						108,000	0
24	TILE & RESILIENT FLOORING	4,000						4,000	0
25	PAINT	230,000	5,380			5,380	2%	224,620	538
26	SEALED CONCRETE	102,000						102,000	0
27	MISC. SPECIALTIES	5,000	4,561			4,561	91%	439	456
28	SIGNAGE	108,000						108,000	0
29	PARKING ACCESS/REVENUE CONTROL SYSTEM	102,000	5,000			5,000	5%	97,000	500
30	ELEVATOR	265,000	93,889			93,889	35%	171,111	9,389

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702. APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11

APPLICATION DATE: 10/28/2022

PERIOD TO: 10/31/2022

ARCHITECT'S PROJECT NO: 21108

LAVISTA PARKING GARAGE 2

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
31	FIRE SPRINKLER	47,000	5,700	3,000		8,700	19%	38,300	870
32	PLUMBING & HVAC	352,000	153,656	14,000		167,656	48%	184,344	16,766
33	ELECTRICAL	861,000	182,500	33,500		216,000	25%	645,000	21,600
34	EXCAVATION & SITE DEMO	276,000	216,400			216,400	78%	59,600	21,640
35	AUGER CAST PILING	323,000	323,000			323,000	100%		32,300
36	PAVING & SIDEWALKS	100,000						100,000	0
37	PAVEMENT MARKING	14,000						14,000	0
38	LANDSCAPING & IRRIGATION	19,000						19,000	0
39	SEGMENTAL RETAINING WALL	45,000						45,000	0
40	UTILITIES	280,000	140,172			140,172	50%	139,828	14,017
41	PERFORMANCE & PAYMENT BOND	63,000	48,037			48,037	76%	14,963	4,804
42	BUILDERS RISK INSURANCE	7,000	7,000			7,000	100%		700
43	OWNER CHANGE ORDER #2	(43,725)						(43,725)	0
GRAND TOTALS		12,470,275	4,786,885	881,174		5,668,059	45%	6,802,216	566,806